

MCCORMACK BARON SALAZAR

BEECHER TERRACE REDEVELOPMENT PROJECT SCHEDULE

As of July 1, 2020

TASK NAME	START	PROJECTED COMPLETION	May 2020 STATUS	June 2020 STATUS	July 2020 STATUS
Demolition					
Phase I Demolition (9 buildings; 121 units)	8/14/2018	1/31/2019	Complete	Complete	Complete
Phase II Demolition (29 buildings; 370 units)	2/1/2019	1/31/2020	Complete	Complete	Complete
Phase III Demolition (21 buildings; 267 units)	6/15/2020	2/10/2021	Planned	Planned	In Progress
Phase I: On-Site Senior Housing (117 units)					
Submission of 4% tax credit application (2017 award)	4/5/2017	7/5/2017	Complete	Complete	Complete
Design (permit set)	3/15/2017	6/13/2018	Complete	Complete	Complete
Submission to HUD (Development Proposal)	9/26/2018	10/26/2018	Complete	Complete	Complete
Final Construction Cost	2/3/2019	2/3/2019	Complete	Complete	Complete
Initial Financial Closing and Construction Commencement	3/5/2019	3/5/2019	Complete	Complete	Complete
Infrastructure Implementation	3/7/2019	7/15/2020	In Progress	In Progress	In Progress
Housing Construction	3/7/2019	9/1/2020	In Progress	In Progress	In Progress
Lease-up & Stabilization	3/5/2020	10/31/2020	In Progress	In Progress	In Progress
Phase II: On-Site Mixed-Income, Multifamily (108 units)					
Submission of 9% tax credit application (2018 award)	7/1/2017	10/5/2017	Complete	Complete	Complete
Design (permit set)	2/15/2018	8/31/2018	Complete	Complete	Complete
Submission to HUD (Development Proposal)	9/1/2018	4/12/2019	Complete	Complete	Complete
Final Construction Cost	3/9/2019	4/4/2019	Complete	Complete	Complete
Initial Financial Closing and Construction Commencement	6/27/2019	6/27/2019	Complete	Complete	Complete
Infrastructure Implementation	7/9/2019	9/29/2020	In Progress	In Progress	In Progress
Housing Construction	7/9/2019	10/26/2020	In Progress	In Progress	In Progress
Lease-up & Stabilization	4/29/2020	12/25/2020	In Progress	In Progress	In Progress
Phase III: On-Site, Mixed-Income, Multifamily (185 units)					
Submission of 9% tax credit application (2019 award)	11/1/2018	8/15/2019	Complete	Complete	Complete
Design (permit set)	1/1/2019	5/1/2020	In Progress	In Progress	Complete
Submission to HUD (Development Proposal)	5/2/2020	6/1/2020	In Progress	In Progress	Complete
Final Construction Cost	6/17/2020	7/17/2020	In Progress	In Progress	In Progress
Initial Financial Closing and Construction Commencement	8/1/2020	8/1/2020	Planned	Planned	Planned
Infrastructure Implementation	8/2/2020	5/29/2021	Planned	Planned	Planned
Housing Construction	8/2/2020	5/24/2022	Planned	Planned	Planned
Lease-up & Stabilization	11/25/2021	7/23/2022	Planned	Planned	Planned
Phase IV: On-Site, Mixed-Income, Multifamily (141 units)					
Submission of 4% tax credit application (2021 award)	6/1/2020	8/20/2020	Planned	In Progress	In Progress
Design (permit set)	1/17/2021	7/16/2021	Planned	Planned	Planned
Submission to HUD (Development Proposal)	7/17/2021	8/31/2021	Planned	Planned	Planned
Final Construction Cost	10/17/2021	11/16/2021	Planned	Planned	Planned
Initial Financial Closing and Construction Commencement	12/1/2021	12/1/2021	Planned	Planned	Planned
Infrastructure Implementation	12/2/2021	9/8/2022	Planned	Planned	Planned
Housing Construction	12/2/2021	3/27/2023	Planned	Planned	Planned
Stabilization	9/28/2022	5/26/2023	Planned	Planned	Planned
Phase V: On-Site, Mixed-Income, Multifamily (69 units)					
Submission of 9% tax credit application (2021 award)	6/1/2020	8/20/2020	Planned	In Progress	In Progress
Design (permit set)	1/17/2021	7/16/2021	Planned	Planned	Planned
Submission to HUD (Development Proposal)	7/17/2021	8/31/2021	Planned	Planned	Planned
Final Construction Cost	10/17/2021	11/16/2021	Planned	Planned	Planned
Initial Financial Closing and Construction Commencement	12/1/2021	12/1/2021	Planned	Planned	Planned
Infrastructure Implementation (all remaining)	12/2/2021	9/8/2022	Planned	Planned	Planned
Housing Construction	12/2/2021	3/27/2023	Planned	Planned	Planned
Lease-up & Stabilization	9/28/2022	5/26/2023	Planned	Planned	Planned
Phase VI: On-Site Homeownership (20 units)					
Predevelopment	2/1/2022	9/1/2022	Planned	Planned	Planned
Design (permit set)	3/1/2022	5/31/2022	Planned	Planned	Planned
Submission to HUD (Development Proposal)	6/1/2022	7/1/2022	Planned	Planned	Planned
Final Construction Cost	9/17/2022	9/17/2022	Planned	Planned	Planned
Initial Financial Closing and Construction Commencement	11/1/2022	11/1/2022	Planned	Planned	Planned
Construction	11/2/2022	5/31/2023	Planned	Planned	Planned
Sales	2/1/2023	10/1/2023	Planned	Planned	Planned

**MCCORMACK
BARON
SALAZAR**

SECTION 3 HIRING REPORT

As of July 1, 2020

<i>1 in 3 New Hires must be Section 3</i>				
<i>SUB-CONTRACTOR</i>	<i>TOTAL NEW HIRES</i>	<i>SECTION 3 NEW HIRES</i>	<i>SECTION 3 %</i>	<i>NOTES</i>
Innovative Demolition	6	3	50%	
Inline Painting	6	3	50%	
Centevus Construction	2	0	0%	
Springfield Plumbing	22	8	36%	
Contracting Solutions	4	4	100%	
C.E. Scott	42	13	31%	
Ideal Construction	2	1	50%	
Messer Construction	15	6	40%	
EZ Construction	5	1	20%	
Payne Electric	15	5	33%	
Legacy HVAC	5	1	20%	
Sawyer Contracting	4	1	25%	Section 3 hiring in process
JD Framing	1	0	0%	
Sexton	3	0	0%	Next hire to be Section 3
Franklin Interior Systems	3	2	67%	
NEC ACM Abatement	4	4	100%	
TOTAL	139	52	37%	

CONTRACT PARTICIPATION REPORT

As of June 1, 2020

LMHA GOALS			
MBE	FBE	DBE	SECTION 3
25.00%	10.00%	0.50%	12.00%

Total Phase 1 Contracts	MBE	FBE	DBE	SECTION 3
\$ 22,619,789	\$ 6,294,389	\$ 3,018,507	\$ 111,350	\$ 6,466,449
Current Phase 1 Total	27.83%	13.34%	0.49%	28.59%

Total Phase 2 Contracts	MBE	FBE	DBE	SECTION 3
\$ 20,668,572	\$ 5,730,095	\$ 3,480,911	\$ 132,594	\$ 6,709,775
Current Phase 2 Total	27.72%	16.84%	0.64%	32.46%